

C.I.P Updates for the Superintendent's Report

- **JFKHS/SSHS Double Session;** JFKHS and SSHS remain in double session for this school year (SY 25-26). Completion of the FBLGMS Refurbishment Project and the SSHS Temporary Facility Project will be instrumental for the return of both FBLGMS and SSHS students for SY 26-27. The goal is to transition FBLGMS and SSHS to a shared double-session schedule on the FBLGMS campus, incorporating the temporary facility which is currently in the planning stage.
- **FBLGMS Renovation Project Status Report;** Due to labor issues with Northern Construction and uncertainty regarding ARP funding earlier this year, the project completion date has been delayed from December 2025 to March 2026. Material procurement for the Refurbishment Project was impacted by the lack of payment which is related to USED funding issues. As of 8/14/25, GDOE has caught up on all pending invoices from Northern Construction. The GDOE Procurement Office is expediting two solicitation for cafeteria equipment and collateral equipment for the FBLGMS campus that will need to go out for bid.
- **Mold Mitigation/Fencing Status Report;** both Mold Mitigation and Fencing Projects were canceled by GSA last year due to a protest. GSA will need to revive both projects and send them to the AG's Office again for pre-publication review.